



west virginia department of environmental protection

Division of Water and Waste Management
601 57th Street, SE
Charleston, WV 25304
Phone: 304-926-0495 / Fax: 304-926-0463

Harold D. Ward, Cabinet Secretary
dep.wv.gov

MEMORANDUM

TO: Katheryn Emery, P.E., Acting Director, DWWM

FROM: Paul Daniels, P.E., DWWM

DATE: December 14, 2021

SUBJECT: Culloden PSD
Wastewater System Improvements
IJDC# 2017S-1693
Semi-Final Quantities Adjustment Change Order No. 8

RECOMMENDATION

The requested Change Order prepared by Chapman Technical Group for the above referenced project has been reviewed and is technically feasible.

DISCUSSION

This is a semi-final quantities adjusting Change Order that reflects a \$108,756 increase and an increase of 90 days to the contract time. These monies will be moved from the Construction Contingency line item (\$24,456.00) and from Underrun Work line item (\$84,300.00) to the Contract 1 – Tribute line item. The increase in contract time is needed for WVDOH to relocate a mobile home so Line C can be installed. The work is necessary and within scope of the project.